

Renew Boston Trust | JFK Elementary Geothermal | Daily Report

Date: 07/08/2025

Site Conditions: *Low 90s - Sunny/Humid*

Onsite Personnel	
Honeywell	Mark Rahall – PM John Connolly – PM Alix Orton - PML
Geosource	Nigel Blakey – Site Supervisor Jarren Ball – Drilling Technician Darren Zimmerman – Site Hand Shannan Wheatcroft – Site Hand
Salas O’Brien	Rick Opelt – Construction Specialist Tia Hardrick – Construction Specialist
Others	PJ Lynch – City Clerk

SAFETY – MONITORING DATA

Sound Measurements

Lmax – Slow (dBA)	Leq (dBA)	Events (Seconds)
86	58	1 ¹

¹Spike in dBA due to low flying plane

Lmax-slow: Maximum sound level measured using the slow time averaging window. Window is one second and is responsive to intermittent or impulsive events while still acknowledging the full ambient noise picture.

Leq: Average sound pressure level over the time window. It represents the same total sound energy as the fluctuating level that was measured.

Events: Count of how many seconds had an average sound level that exceeded 86 dBA* over the measured time window.

Air Quality Measurements

	Min	Max	Avg
PM10 (15 min) µg/m ³	1.7282	5.9039	2.3764
VOC (15 min) ppm	0.0367	0.1157	0.0445

PM10: 10-micron diameter particle, measured in µg/m³.

PM10 Action Level = 150 µg/m³.

VOC: Volatile Organic Compound, measured in parts per million (ppm).

VOC Action Level = 5 ppm

Vibration Measurements

PPV	Min	Max	Avg
Longitudinal in/sec	0.0022	0.0025	0.0019
Transverse in/sec	0.0118	0.0161	0.0186
Vertical in/sec	0.0047	0.0055	0.0058

Threshold Level = 0.50 inches per second

Limit Level = 1.00 inches per second

Time Weighted Average (TWA) = Average vibration over a 15-minute interval.

PPV = Peak Particle Velocity

DELIVERY – Borehole Completion Status

Installation Notes: Geosource completed the installation of the new piston and, testing the new piston took longer than expected. The drill was up and running in the afternoon and they were able to drill 50ft before the end of the day.

Drilling Progress (Green = Complete, Yellow = Drilling, Grouting = Orange)

Bore Number																							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24

Productivity: 14,900 Total feet remaining 133 Average feet per day 28 Estimated working days to completion.

UPCOMING EVENTS FOR THE WEEK

- 07/09/2025 Drilling/Looping/Grout Installation
- 07/10/2025 Drilling/Looping/Grout Installation
- 07/11/2025 Drilling/Looping/Grout Installation
- 07/14/2025 Drilling/Looping/Grout Installation
- 07/15/2025 Drilling/Looping/Grout Installation