

Renew Boston Trust | JFK Elementary Geothermal | Daily Report

Date: 07/15/2025

Site Conditions: **High 80s - Humid**

Onsite Personnel	
Honeywell	Mark Rahall – PM Marcia Turner – HSE Manager Noland Voss – HSE Engineer
Geosource	Nigel Blakey – Site Supervisor Jarren Ball – Drilling Technician Darren Zimmerman – Site Hand Shannan Wheatcroft – Site Hand
Salas O'Brien	Tia Wheatcroft - CM
Others	PJ Lynch – City Clerk Adilson Teixeira - PM

SAFETY – MONITORING DATA

Sound Measurements

Lmax – Slow (dBA)	Leq (dBA)	Events (Seconds)
82	61	0

Lmax-slow: Maximum sound level measured using the slow time averaging window. Window is one second and is responsive to intermittent or impulsive events while still acknowledging the full ambient noise picture.

Leq: Average sound pressure level over the time window. It represents the same total sound energy as the fluctuating level that was measured.

Events: Count of how many seconds had an average sound level that exceeded 86 dBA* over the measured time window.

Air Quality Measurements

	Min	Max	Avg
PM10 (15 min) µg/m3	1.3974	3.0999	2.2132
VOC (15 min) ppm	0.0285	0.0575	0.0326

PM10: 10-micron diameter particle, measured in µg/m3.

PM10 Action Level = 150 µg/m3.

VOC: Volatile Organic Compound, measured in parts per million (ppm).

VOC Action Level = 5 ppm

Vibration Measurements

PPV	Min	Max	Avg
Longitudinal in/sec	0.0019	0.0515	0.0068
Transverse in/sec	0.0025	0.0372	0.0064
Vertical in/sec	0.0022	0.0338	0.0063

Threshold Level = 0.50 inches per second

Limit Level = 1.00 inches per second

Time Weighted Average (TWA) = Average vibration over a 15-minute interval.

PPV = Peak Particle Velocity

DELIVERY – Borehole Completion Status

Installation Notes: Geosource was able to complete another 340ft on hole 8 today which brought them to completion on that hole. They intend to begin grouting tomorrow and setting up to begin drilling on the 9th hole.

Drilling Progress (Green = Complete, Yellow = Drilling, Grouting = Orange)

Bore Number																							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24

Productivity: 13,600 Total feet remaining 215 Average feet per day 26 Estimated working days to completion.

UPCOMING EVENTS FOR THE WEEK

- 07/16/2025 Drilling/Looping/Grout Installation
- 07/17/2025 Drilling/Looping/Grout Installation
- 07/18/2025 Drilling/Looping/Grout Installation
- 07/21/2025 Drilling/Looping/Grout Installation
- 07/22/2025 Drilling/Looping/Grout Installation
- 07/23/2025 Drilling/Looping/Grout Installation