

# Renew Boston Trust | JFK Elementary Geothermal | Daily Report

Date: 07/16/2025 Site Conditions: High 80s - Humid

| Onsite Personnel           |   |  |  |  |
|----------------------------|---|--|--|--|
| Honeywell Mark Rahall – PM |   |  |  |  |
|                            | Marcia Turner – HSE Manager  Noland Voss – HSE Engineer           |  |  |  |
| Geosource                  | Nigel Blakey – Site Supervisor  Jarren Ball – Drilling Technician |  |  |  |
|                            | Darren Zimmerman – Site Hand                                      |  |  |  |
|                            | Shannan Wheatcroft – Site Hand                                    |  |  |  |
| Salas O'Brien              | Tia Wheatcroft - CM   |  |  |  |
| Others                     | PJ Lynch – City Clerk   |  |  |  |
|                            |   |  |  |  |

### SAFETY - MONITORING DATA

#### Sound Measurements

| Lmax – Slow (dBA) | Leq (dBA) | Events (Seconds) |
|-------------------|-----------|------------------|
| 82                | 62        | 0                |

<u>Lmax-slow</u>: Maximum sound level measured using the slow time averaging window. Window is one second and is responsive to intermittent or impulsive events while still acknowledging the full ambient noise picture.

<u>Leq</u>: Average sound pressure level over the time window. It represents the same total sound energy as the fluctuating level that was measured.

<u>Events</u>: Count of how many seconds had an average sound level that exceeded 86 dBA\* over the measured time window.

### Air Quality Measurements

|                        | Min    | Max    | Avg    |
|------------------------|--------|--------|--------|
| PM10 (15 min)<br>μg/m3 | 1.8731 | 6.3449 | 3.0931 |
| VOC (15 min)           | 0.0000 | 0.0023 | 0.0002 |
| ppm                    |        |        |        |

PM10: 10-micron diameter particle, measured in μg/m3.

**PM10 Action Level** =  $150 \mu g/m3$ .

**VOC**: Volatile Organic Compound, measured in parts per million (ppm).

**VOC Action Level** = 5 ppm

#### Vibration Measurements

| PPV                 | Min    | Max    | Avg    |
|---------------------|--------|--------|--------|
| Longitudinal in/sec | 0.0019 | 0.0289 | 0.0078 |
| Transverse in/sec   | 0.0025 | 0.0292 | 0.0072 |
| Vertical in/sec     | 0.0022 | 0.0258 | 0.0079 |

<u>Threshold Level</u> = 0.50 inches per second

<u>Limit Level</u> = 1.00 inches per second

<u>Time Weighted Average (TWA)</u> = Average vibration over a 15-minute interval.

**PPV** = Peak Particle Velocity

Dust and VOC data is not available for July 16, 2025 from the lower roof and upper roof units due to cellular connection issues. Team will be on site today to change out the monitoring devices.

## **DELIVERY – Borehole Completion Status**

Installation Notes: Geosource was able to accomplish another 420ft of drilling today and completed the grouting for the 8<sup>th</sup> hole.

## Drilling Progress (Green = Complete, Yellow = Drilling, Grouting = Orange)

|   |   |   |   |   |   |   |   |   |    |    | Во | re Num | ber |    |    |    |    |    |    |    |    |    |    |
|---|---|---|---|---|---|---|---|---|----|----|----|--------|-----|----|----|----|----|----|----|----|----|----|----|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13     | 14  | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 |
|   |   |   |   |   |   |   |   |   |    |    |    |        |     |    |    |    |    |    |    |    |    |    |    |

Productivity: 13,600 Total feet remaining 215 Average feet per day

26 Estimated working days to completion.

## **UPCOMING EVENTS FOR THE WEEK**

| 07/17/2025 | Drilling/Looping/Grout Installation |
|------------|-------------------------------------|
| 07/18/2025 | Drilling/Looping/Grout Installation |
| 07/21/2025 | Drilling/Looping/Grout Installation |
| 07/22/2025 | Drilling/Looping/Grout Installation |
| 07/23/2025 | Drilling/Looping/Grout Installation |
| 07/24/2025 | Drilling/Looping/Grout Installation |
| 07/25/2025 | Drilling/Looping/Grout Installation |