

Renew Boston Trust | JFK Elementary Geothermal | Daily Report

Date: *08/01/2025* Site Conditions: **Low** *70s* – *Cool*

Onsite Personnel						
Honeywell Mark Rahall - PM Marcia Turner – HSE						
Geosource	Nigel Blakey – Site Supervisor Jarren Ball – Drilling Technician Darren Zimmerman – Site Hand Shannan Wheatcroft – Site Hand Peter Reitsma - Foreman					
Salas O'Brien						
Others	PJ Lynch – City Clerk					

SAFETY - MONITORING DATA

Sound Measurements

Lmax – Slow (dBA)	Leq (dBA)	Events (Seconds)
81	67	0

<u>Lmax-slow</u>: Maximum sound level measured using the slow time averaging window. Window is one second and is responsive to intermittent or impulsive events while still acknowledging the full ambient noise picture.

<u>Leq</u>: Average sound pressure level over the time window. It represents the same total sound energy as the fluctuating level that was measured.

<u>Events</u>: Count of how many seconds had an average sound level that exceeded 86 dBA* over the measured time window.

Air Quality Measurements

	Min	Max	Avg
PM10 (15 min) μg/m3	16.6434	67.5905	37.4692
VOC (15 min) ppm	1.2058	1.3729	1.2701

PM10: 10-micron diameter particle, measured in μg/m3. PM10 Action Level = 150 μg/m3.

<u>VOC</u>: Volatile Organic Compound, measured in parts per million (ppm). <u>VOC</u> Action Level = 5 ppm

Vibration Measurements

PPV	Min	Max	Avg
Longitudinal in/sec	0.0019	0.0313	0.0071
Transverse in/sec	0.0025	0.0400	0.0075
Vertical in/sec	0.0019	0.0242	0.0065

<u>Threshold Level</u> = 0.50 inches per second <u>Limit Level</u> = 1.00 inches per second

<u>Time Weighted Average (TWA)</u> = Average vibration over a 15-minute interval

DELIVERY – Borehole Completion Status

Installation Notes: Geosource had their best day drilling 680ft today. They are preparing to have a very productive week ahead.

Drilling Progress (Green = Complete, Yellow = Drilling, Grouting = Orange)

											Во	re Num	ber										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24

Productivity: 8,390 Total feet remaining 329 Average feet per day

15 Estimated working days to completion.

UPCOMING EVENTS FOR THE WEEK

08/04/2025	Drilling/Looping/Grout Installation
08/05/2025	Drilling/Looping/Grout Installation
08/06/2025	Drilling/Looping/Grout Installation
08/07/2025	Drilling/Looping/Grout Installation
08/08/2025	Drilling/Looping/Grout Installation