

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ALLSTON/BRIGHTON

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
15 - 20	ARMINGTON RD	EXCA-751496	National Grid <hr/> Feeney Brothers Excavation	DOWN IN BINDER AWAITING TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			CONSTRUCTION NOTES	Linear Feet:	PHONE NUMBER:
3/25/2018			INSTALLATION OF GAS MAIN	180	877-304-1203
1 - 100	ARTHUR ST	EXCA-689314	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			CONSTRUCTION NOTES	Linear Feet:	PHONE NUMBER:
4/1/2018			NEW CONDUIT AND/OR MAIN	430	877-304-1203
617	CAMBRIDGE ST	EXCA-804612	Eversource Electric <hr/> G Green	ONGOING SECTIONS TOPPED TO GRADE	MAINTENANCE
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
3/15/2018			ELECTRICAL OUTAGE / 3/15/2018		800-592-2000
855 - 1055	COMMONWEALTH AV	EXCA-605713	MassDOT <hr/> Newport/Walsh Bros	ONGOING SECTIONS TOPPED TO GRADE	RECONSTRUCTION
ATFRONSEXSEX					
TO: BABCOCK					
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
4/1/2018			INSTALLATION OF CONDUIT , WATER SERVICES, FIRE PIPE UNDER CONTRACT WITH THE STATE/24 HOUR PERMIT		617-293-3119

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ALLSTON/BRIGHTON

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
765 - 845	COMMONWEALTH AV	EXCA-555114	National Grid Feeney Brothers Excavation	3 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
AT: AT ESSEX					
EST. COMPLETION DATE			CONSTRUCTION NOTES	Linear Feet:	PHONE NUMBER:
3/25/2018			RELAY GAS MAIN/ INBOUND AND OUTBOUND FOR MASSDOT	400	877-304-1203
750 - 808	COMMONWEALTH AV	EXCA-609195	MassDOT United Civil / Walsh	ONGOING SECTIONS TOPPED TO GRADE	CAPITAL
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
4/3/2018			BRIDGE RECONSTRUCTION		617-963-4191
1777 - 1875	COMMONWEALTH AV	EXCA-698676	National Grid Feeney Brothers Excavation	5 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			CONSTRUCTION NOTES	Linear Feet:	PHONE NUMBER:
3/25/2018			INSTALLATION OF GAS MAIN / IDLE	1340	877-304-1203
1950 - 2022	COMMONWEALTH AV	EXCA-698674	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			CONSTRUCTION NOTES	Linear Feet:	PHONE NUMBER:
3/25/2018			INSTALLATION OF GAS MAIN	660	877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ALLSTON/BRIGHTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
2012	COMMONWEALTH AV	EXCA-785130	National Grid <hr/> National Grid	ONGOING SECTIONS TOPPED TO GRADE	MAINTENANCE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
4/1/2018		GAS LEAK REPAIR / ON HOLD		877-304-1203	
820	COMMONWEALTH AV	EMER-800601	Verizon <hr/> Verizon	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/2/2018		EMERGENCY REPAIR		800-446-8946	
925	COMMONWEALTH AV	EMER-800602	Verizon <hr/> Verizon	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
AT: HARRY AGGANIS WAY					
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/6/2018		EMERGENCY REPAIR		800-446-8946	
925	COMMONWEALTH AV	EMER-800603	Verizon <hr/> Verizon	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
AT: HARRY AGGANIS WAY					
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/7/2018		EMERGENCY REPAIR		800-446-8946	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ALLSTON/BRIGHTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
925	COMMONWEALTH AV	EMER-800608	Verizon	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
AT: HARRY AGGANIS WAY			Verizon		
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/8/2018		EMERGENCY REPAIR		800-446-8946	
71	FANEUIL ST	EXCA-786833	National Grid	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
			National Grid		
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/4/2018		TEST PIT		877-304-1203	
50	GARDNER ST	EXCA-792039	National Grid	ONGOING SECTIONS TOPPED TO GRADE	MAINTENANCE
			National Grid		
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
4/1/2018		INSTALLATION OF GAS SERVICE		877-304-1203	
4 - 20	GOODENOUGH ST	EXCA-589976	Eversource Electric	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
			Middlesex Corp		
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		Linear Feet:	PHONE NUMBER:
3/22/2018		INSTALLATION OF CONDUIT		300	617-541-6162

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ALLSTON/BRIGHTON

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
1 - 129	GUEST ST	EXCA-358937	J Derenzo Co <hr/> J Derenzo Co	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/8/2018		INSTALLATION OF CONDUIT / IDLE		617-212-4516	
100	GUEST ST	EXCA-769014	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/1/2018		TIE IN		877-304-1203	
41	HUNNEWELL AV	EXCA-806512	National Grid <hr/> National Grid	SECURED TO GRADE IN HMA TOP	MAINTENANCE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018				877-304-1203	
1 - 49	IMRIE RD	EXCA-752533	National Grid <hr/> Feeney Brothers Excavation	DOWN IN BINDER AWAITING TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/25/2018		INSTALLATION OF GAS MAIN		230	877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ALLSTON/BRIGHTON

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
73 - 75	LINDEN ST	EXCA-735744	National Grid Feeney Brothers Excavation	5 PLATES USED PLATES PINNED & BERMED	MAINTENANCE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/3/2018		VALVE REPLACEMENT		877-304-1203	
75 - 100	NORTH BEACON ST	EXCA-770540	National Grid Feeney Brothers Excavation	DOWN IN BINDER AWAITING TOP	SERVICE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/1/2018		TIE IN/DOWN IN BINDER		877-304-1203	
129	SUTHERLAND ST	EXCA-792845	Advanced Water & Sewer Advanced Water & Sewer	SECURED TO GRADE IN HMA TOP	SERVICE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/3/2018				617-756-1600	
7 - 37	WADE ST	EXCA-698678	National Grid National Grid	TEST PITS	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/25/2018		INSTALLATION OF GAS MAIN		670	877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ALLSTON/BRIGHTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
26	WAVERLY ST	EXCA-800352	National Grid <hr/> National Grid	ONGOING SECTIONS TOPPED TO GRADE	MAINTENANCE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/13/2018				877-304-1203	
475	WESTERN AV	EMER-793296	National Grid <hr/> National Grid	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/7/2018		GAS LEAK REPAIR		877-304-1148	
04 TOTAL # OF WORK ZONES: 26			14.13% of Total	TOTAL # OF PLATES: 13 11.40% of Total	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

BOSTON PROPER

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
65	CAMBRIDGE ST	EMER-793293	National Grid <hr/> National Grid	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/6/2018		GAS LEAK REPAIR		877-304-1148	
33 - 59	CONGRESS ST	EXCA-776238	J Derenzo Co <hr/> J Derenzo Co	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
AT: QUAKER LN					
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/3/2018		SEWER AND DRAIN RELAY / CUT AND CAP		508-509-4879	
33 - 59	CONGRESS ST	EXCA-804149	Eversource Electric <hr/> Riley Brothers	SECURED TO GRADE IN HMA TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		INSTALLATION OF CONDUIT		800-592-2000	
211 - 231	HARRISON AV	EXCA-782558	Eversource Electric <hr/> Riley Bros	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
FROM: OAK TO: MARGINAL					
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/14/2018		INSTALLATION OF CONDUIT		220	800-592-2000

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

BOSTON PROPER

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
9	KNAPP ST	EXCA-807141	Corbett <hr/> Corbett	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			
3/7/2018		FIRE PIPE REPAIR			
	MARSH LN	EXCA-726562	Boston Public Works <hr/> Wes Construction	RDWY CLOSED	NEW CONDUIT AND/OR MAIN
AT: UNION ST					
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			PHONE NUMBER:
3/20/2018		CONDUIT/MANHOLE AND COBBLESTONE RESETS			617-635-4950
	MARSHALL ST	EXCA-723450	Boston Public Works <hr/> Wes Construction	RDWAY CLOSED	CAPITAL
AT: HANOVER					
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			PHONE NUMBER:
3/20/2018		RDWAY/SIDEWALK RECON/C.H.B.			617-635-4950
60	MASON ST	EXCA-803281	National Grid <hr/> National Grid	NO START	MAINTENANCE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			PHONE NUMBER:
3/16/2018		LEAK REPAIR			877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

BOSTON PROPER

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
80	MASON ST	EXCA-803279	National Grid National Grid	NO START	MAINTENANCE
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/16/2018			LEAK REPAIR		877-304-1203
	QUAKER LN	EXCA-743614	J Derenzo J Derenzo	RDWAY CLOSED TO PUBLIC ACCESS	NEW CONDUIT AND/OR MAIN
	FROM: CONGRESS ST TO: DEVONSHIRE				
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>	Linear Feet:	100
3/20/2018			INSTALLATION OF SEWER		
	SALT LN	EXCA-726559	Boston Public Works Wes Construction	RDWY CLOSED	NEW CONDUIT AND/OR MAIN
	AT: UNION ST				
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/20/2018			CONDUIT/MANHOLE AND COBBLESTONE RESETS		617-635-4950
89	SOUTH ST		Boston Public Works Boston Public Works	2 PLATES USED PLATES PINNED & BERMED	EMERGENCY
	AT: EAST				
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/25/2018			SINKHOLE REPAIR PENDING / FEENEY SECURING CUT FOR COB		617-635-4950

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

BOSTON PROPER

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
63 - 115	STUART ST	EXCA-765610	Boston Water & Sewer Commission R.J.V.	HARD WORK ZONE	CAPITAL
AT: TREMONT					
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		SEWER RELAYS X2		617-989-7000	
125	SUMMER ST	EXCA-794140	Comcast Mirra Co	NO START	SERVICE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		INSTALLATION OF CONDUIT		800-556-9979	
62	SUMMER ST	EXCA-807615	National Grid National Grid	2 PLATES USED	PLATES PINNED & BERMED MAINTENANCE
AT: OTIS ST					
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		GAS LEAK REPAIR / EMER-793286		877-304-1148	
195 - 215	TREMONT ST	EXCA-765606	Boston Water & Sewer Commission R.J.V.	3 PLATES USED	RECESSED PLATES / PAVED NEW CONDUIT AND/OR MAIN
AT: STUART					
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		SEWER RELAY AND INSTALL NEW MANHOLE / DAYS M-THUR.		617-989-7000	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951 CELL #: 617 840 2249

BOSTON PROPER

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY	
	UNION ST	EXCA-716136	Boston Public Works Wes Construction	ROADWAY CLOSED	CAPITAL	
	FROM: NORTH ST TO: HANOVER ST					
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/15/2018			STREET LIGHTING / SIDEWALK / ROADWAY / DRAIN / RECON		617-635-4950	
1 - 15	WATER ST	EXCA-798399	J Derenzo J Derenzo	1 PLATES USED BEHIND JOB SITE FENCING / PLATED	SERVICE	
	AT: CONGRESS ST					
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>			
4/5/2018			CUT AND CAP			
01F TOTAL # OF WORK ZONES:		18	9.78% of Total	TOTAL # OF PLATES:	8	7.02% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

CHARLESTOWN

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY	
173 - 250	ALFORD ST	EXCA-761843	National Grid	11 PLATES USED	PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
AT: DEXTER ST			Bond Brothers			
EST. COMPLETION DATE	CONSTRUCTION NOTES		Linear Feet:	350	PHONE NUMBER:	
3/20/2018	RELAY GAS MAIN FROM EVERETT TO COB INBOUND				877-304-1203	
28 - 32	ALFORD ST	EXCA-774935	DW White Construction	DOWN IN BINDER AWAITING TOP		SERVICE
FROM: ARLINGTON ST TO: WEST ST			DW White Construction			
EST. COMPLETION DATE	CONSTRUCTION NOTES				PHONE NUMBER:	
4/1/2018	VERIFICATION HOLES FOR DRAIN MANHOLES TO BE INSTALLED/ DAYS TOO.				774-320-5828	
7 - 59	HARVARD ST	EXCA-736339	National Grid	DOWN IN BINDER AWAITING TOP		NEW CONDUIT AND/OR MAIN
FROM: CITY SQ TO: MAIN ST			Feeney Brothers Excavation			
EST. COMPLETION DATE	CONSTRUCTION NOTES		Linear Feet:	765	PHONE NUMBER:	
3/16/2018	INSTALLATION OF GAS MAIN				877-304-1203	
	RUTHERFORD AV	EXCA-777448	DW White Construction	ONGOING SECTIONS TOPPED TO GRADE		NEW CONDUIT AND/OR MAIN
FROM: D STREET TO: AUSTIN			DW White Construction			
EST. COMPLETION DATE	CONSTRUCTION NOTES		Linear Feet:	3000	PHONE NUMBER:	
4/1/2018	SULLIVAN SQ. RECON/ 12 TEST HOLES/15 H.H/MANHOLES/CONDUIT INSTALL.				774-320-5828	
01A TOTAL # OF WORK ZONES:		4	2.17% of Total	TOTAL # OF PLATES:	11	9.65% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

EAST BOSTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
205	CHELSEA ST	EXCA-804830	Colageo Construction Colageo Construction	NO START	EMERGENCY
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			
4/2/2018		EMERGENCY SEWER REPAIR / SIDEWALK ONLY			
8 - 62	HAYNES ST	EXCA-798420	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		Linear Feet:	PHONE NUMBER:
3/30/2018		INSTALLATION OF GAS MAIN		630	877-304-1203
148 - 259	LEYDEN ST	EXCA-727213	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		Linear Feet:	PHONE NUMBER:
3/25/2018		INSTALLATION OF GAS MAIN		1446	877-304-1203
247	MARION ST	EXCA-658122	LL Excavation LL Excavation	PLATES BERMED	EMERGENCY
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			PHONE NUMBER:
10/10/2020		EMERGENCY SEWER REPAIR ON HOLD/AWAITING EXTENSION			617-407-1522

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

EAST BOSTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
4 - 6	WINTHROP ST	EMER-790565	Eversource Electric <hr/> Eversource Electric	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/7/2018		ELECTRICAL OUTAGE		800-592-2000	
09 TOTAL # OF WORK ZONES: 5			2.72% of Total	TOTAL # OF PLATES: 0 0.00% of Total	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

HYDE PARK

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
869 - 913	RIVER ST	EXCA-797970	Eversource Gas J Deerey	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/31/2018			<u>CONSTRUCTION NOTES</u> INSTALLATION OF GAS MAIN	Linear Feet: 520	
109	SHERRIN ST	EMER-796318	Eversource Gas Eversource Gas	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE 3/7/2018			<u>CONSTRUCTION NOTES</u> GAS LEAK REPAIR	PHONE NUMBER: 800-592-2000	
59	WOOD AV	EMER-796317	Eversource Gas Eversource Gas	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE 3/7/2018			<u>CONSTRUCTION NOTES</u> GAS LEAK REPAIR	PHONE NUMBER: 800-592-2000	
08 TOTAL # OF WORK ZONES:		3	1.63% of Total	TOTAL # OF PLATES:	0 0.00% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

JAMAICA PLAIN

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
1163	CENTRE ST	EXCA-806516	National Grid National Grid	SECURED TO GRADE IN HMA TOP	MAINTENANCE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018				877-304-1203	
76	HYDE PARK AV	EXCA-615749	National Grid Feeney Brothers Excavation	8 PLATES USED RECESSED PLATE	NEW CONDUIT AND/OR MAIN
AT: AT UKRAINE					
EST. COMPLETION DATE		CONSTRUCTION NOTES		20	PHONE NUMBER:
4/1/2018		INSTALLATION OF GAS MAIN			877-304-1203
	PARKSIDE DR	EMER-800623	Verizon Verizon	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
AT: AVON ST					
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/8/2018		SERVICE OUTAGE		800-446-8946	
3520 - 3651	WASHINGTON ST	EXCA-704288	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/1/2018		INSTALLATION OF GAS MAIN		877-304-1203	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE
OFFICE #: 617 635 4951 CELL #: 617 840 2249**

JAMAICA PLAIN

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
15	WELD AV	EXCA-802961	Verizon Parkside Utility Construct	SECURED TO GRADE IN HMA TOP	
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/30/2018				800-446-8946	
		02 TOTAL # OF WORK ZONES: 5	2.72% of Total	TOTAL # OF PLATES: 8	7.02% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

MISSION HILL/FENWAY

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
71	ALLEGHANY ST	EXCA-772819	Cavalieri Construction Cavalieri Construction	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/15/2018		INSTALLATION OF WATER SEWER AND FIREPIPE / ON HOLD		617-946-6472	
1340	BOYLSTON ST	EXCA-772688	Lighttower Fiber Murphy & Fahy Construction	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		Linear Feet:	PHONE NUMBER:
4/1/2018		INSTALLATION OF CONDUIT		94	781-844-9569
474 - 520	BROOKLINE AV	EXCA-759856	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/ OR MAIN
FROM: FENWOOD RD					
TO: FRANCIS					
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		Linear Feet:	PHONE NUMBER:
4/3/2018		INSTALLATION OF GAS MAIN		400	877-304-1203
300	BROOKLINE AV	EXCA-773855	J Derenzo Co J Derenzo Co	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/10/2018		WATER AND SEWER INSTALLATION / MANHOLE INSTALL		617-212-4516	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

MISSION HILL/FENWAY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
	BROOKLINE AV	EXCA-	Lightower	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
AT: PILGRIM			Lightower		
EST. COMPLETION DATE			CONSTRUCTION NOTES		
3/1/2018			CABLE REPAIR		
	BROOKLINE AV	EXCA-	Lightower	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
AT: PILGRIM AV			Lightower		
EST. COMPLETION DATE			CONSTRUCTION NOTES		
3/7/2018			CABLE FAILURE		
716	COLUMBUS AV	EXCA-791507	RF Roach	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
			RF Roach		
EST. COMPLETION DATE			CONSTRUCTION NOTES	PHONE NUMBER:	
3/15/2018			FIREPIPE REPAIR	617-989-7000	
659 - 665	COMMONWEALTH AV	EXCA-632328	Crown Castle	NO START	SERVICE
			Waveguide		
EST. COMPLETION DATE			CONSTRUCTION NOTES	PHONE NUMBER:	
4/3/2018			INSTALLATION OF CONDUIT	617-470-4453	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

MISSION HILL/FENWAY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
775	COMMONWEALTH AV	EXCA-727195	Lightower Fiber Llc Maverick Construction	SECURED TO GRADE IN HMA TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES			
3/7/2018					
745	COMMONWEALTH AV	EMER-800604	Verizon Verizon	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/10/2018		EMERGENCY REPAIR		800-446-8946	
52	FRANCIS ST	EXCA-780689	Lightower Fiber Mirra Co	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
4/1/2018		INSTALLATION OF CONDUIT		315	781-844-9569
	GAINSBOROUGH ST	EXCA-617464	MassDOT AR Belli Construction	ONGOING SECTIONS TOPPED TO GRADE	RECONSTRUCTION
AT: ST BOTOLPH ST					
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
6/1/2018		RECON OF RDWY		617-893-9288	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

MISSION HILL/FENWAY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
409	HUNTINGTON AV	EXCA-729452	Comcast Mirra Co	NO START	MAINTENANCE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/1/2018		REPAIR CONDUIT		800-556-9979	
301	MASSACHUSETTS AV	EXCA-795146	Extenet NEECC	NO START	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/12/2018					
0 - 7	MINER ST	EXCA-790532	Eversource Electric Riley Brothers	SECURED TO GRADE IN HMA TOP	SERVICE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/14/2018				800-592-2000	
2	NORWAY ST	EXCA-756812	Extenet Extenet	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/15/2018		INSTALLATION OF CONDUIT			

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

MISSION HILL/FENWAY

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
676 - 680	PARKER ST	EMER-790556	Eversource Electric <hr/> Eversource Electric	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/7/2018			ELECTRICAL OUTAGE		800-592-2000
1576	TREMONT ST	EXCA-803804	Comcast <hr/> PV Barone	SECURED TO GRADE IN HMA TOP	MAINTENANCE
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/24/2018					800-556-9979
10A TOTAL # OF WORK ZONES: 18			9.78% of Total	TOTAL # OF PLATES: 0	0.00% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

NORTH DORCHESTER

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
5 - 16	BATCHELDER ST	EXCA-800351	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		Linear Feet:	360
3/13/2018		INSTALLATIOIN OF GAS MAIN			
292	BLUE HILL AV	EXCA-800243	National Grid <hr/> National Grid	3 PLATES USED PLATES PINNED & BERMED	MAINTENANCE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/10/2018		GAS LEAK REPAIR / EMER-788545		877-304-1148	
1 - 38	CLAYTON ST	EXCA-796242	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/25/2018		INSTALLATION OF NEW GAS MAIN		877-304-1203	
55	CLIFTON ST	EXCA-795696	Verizon <hr/> Parkside Utility Con	SECURED TO GRADE IN HMA TOP	NEW CONDUIT AND /OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/13/2018				800-446-8946	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

NORTH DORCHESTER

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
	COLUMBIA RD AT: COLUMBIA TERR	EXCA-800587	Eversource Electric Riley Brothers	PLATES BERMED	SERVICE
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
3/9/2018					800-592-2000
985	DORCHESTER AV	EXCA-807591	National Grid National Grid	2 PLATES USED PLATES PINNED & BERMED	EMERGENCY
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
3/26/2018			GAS LEAK REPAIR		877-304-1148
95	FREEPORT ST AT: ELSWORTH	EXCA-788438	Eversource Electric Sheerin Construction	PLATES BERMED	SERVICE
EST. COMPLETION DATE			CONSTRUCTION NOTES		
3/10/2018			INSTALLATION OF CONDUIT FOR FIOS		
4	HALF MOON ST	EXCA-804222	Verizon Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
3/27/2018					800-446-8946

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

NORTH DORCHESTER

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
256	HANCOCK ST	EXCA-789716	National Grid <hr/> National Grid	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			
3/10/2018		CUT AND CAP			
26	MAGNOLIA ST	EXCA-802249	Keash Excavating Inc <hr/> Keash Excavating Inc	SECURED TO GRADE IN HMA TOP	SERVICE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			
3/16/2018					
1 - 100	MARLOWE ST	EXCA-704267	National Grid <hr/> Feeney Brothers Excavation	TEST PITS FLUSH TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		Linear Feet:	PHONE NUMBER:
3/25/2018		INSTALLATION OF GAS MAIN		270	877-304-1203
111	QUINCY ST	EXCA-803358	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			PHONE NUMBER:
3/27/2018					800-446-8946

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

NORTH DORCHESTER

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
170 - 180	QUINCY ST	EXCA-804398	Verizon Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/27/2018		CONSTRUCTION NOTES			
39	SCHOOL ST	EXCA-746069	National Grid Feeney Brothers Excavation	2 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/25/2018		CONSTRUCTION NOTES NEW GAS MAIN		Linear Feet: 805	PHONE NUMBER: 877-304-1203
451	WASHINGTON ST	EXCA-807586	National Grid National Grid	5 PLATES USED PLATES PINNED & BERMED	EMERGENCY
EST. COMPLETION DATE 3/26/2018		CONSTRUCTION NOTES GAS LEAK REPAIR			PHONE NUMBER: 877-304-1148
03 TOTAL # OF WORK ZONES: 15		8.15% of Total		TOTAL # OF PLATES: 12	10.53% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

NORTH END/BEACON HILL

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
8	BEACON ST	EXCA-772456	Extenet Waveguide	DOWN IN BINDER	SERVICE
AT: SOMERSET					
EST. COMPLETION DATE	<u>CONSTRUCTION NOTES</u>				
3/11/2018	INSTALLATION OF CONDUIT / HANDHOLD / BREAK OUT				
	BOWDOIN ST	EXCA-597618	National Grid Feeney Brothers Excavation	ONGOING SECTIONS IN COLDPATCH	NEW CONDUIT AND/OR MAIN
FROM: BEACON					
TO: DERN					
EST. COMPLETION DATE	<u>CONSTRUCTION NOTES</u>			Linear Feet: 510	PHONE NUMBER:
3/25/2018	INSTALLATION OF GAS MAIN				877-304-1203
63 - 69	BRIMMER ST	EXCA-805010	Sean Farrell Excavation Sean Farrell Excavation	ONGOING SECTIONS IN COLDPATCH	SERVICE
AT: CHESTNUT					
EST. COMPLETION DATE	<u>CONSTRUCTION NOTES</u>				
3/13/2018	INSTALLATION OF FIRE PIPE				
129 - 168	MT VERNON ST	EXCA-758717	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
FROM: RIVER					
TO: BRIMMER					
EST. COMPLETION DATE	<u>CONSTRUCTION NOTES</u>			PHONE NUMBER:	
3/25/2018	RELAY GAS MAIN / SERVICES			877-304-1203	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

NORTH END/BEACON HILL

ADDRESS	STREET	PERMIT #	<u>PERMITTEE CONTRACTOR</u>	EXCAVATION STATUS	PROJECT CATEGORY
100	NASHUA ST		VEOLIA VEOLIA	VENTING STACK	MAINTENANCE
EST. COMPLETION DATE		CONSTRUCTION NOTES			
3/1/2018		LEAK INVESTIGATION PENDING			
29	PRINCE ST	EXCA-806292	C McGue Excavating C McGue Excavating	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/18/2018		INSTALLATION OF FIRE PIPE		617-778-8775	
17 - 104	REVERE ST	EXCA-706200	National Grid Feeney Brothers Excavation	DOWN IN BINDER AWAITING TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/25/2018		INSTALLATION OF GAS MAIN / ON HOLD		650	877-304-1203
58	WEST CEDAR ST	EMER-793290	National Grid National Grid	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/2/2018		GAS LEAK REPAIR		877-304-1148	
01B TOTAL # OF WORK ZONES:		8	4.35% of Total	TOTAL # OF PLATES:	0
					0.00% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ROXBURY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
75	CHENEY ST	EXCA-805276	Verizon <hr/> Parkside Utility Con	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES			
3/30/2018		INSTALLATION OF CONDUIT			
411	DUDLEY ST	EXCA-745541	National Grid <hr/> Feeney Brothers Excavation	3 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
AT: AT HAMPDEN ST					
EST. COMPLETION DATE		CONSTRUCTION NOTES			PHONE NUMBER:
4/1/2018		INSTALLATION OF GAS MAIN / CREW ON SITE DURING STORM			877-304-1203
289	DUDLEY ST	EXCA-640005	Boston Water & Sewer Commission <hr/> Albanese	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
4/1/2018		INSTALLATION OF WATER AND SEWER MAIN (PLATES BURRIED)		1400	617-989-7000
1 - 39	DUNREATH ST	EXCA-731488	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES			PHONE NUMBER:
3/25/2018		RELAY GAS MAIN			877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ROXBURY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
74	ELM HILL AV	EXCA-805265	Verizon <hr/> Parkside Utility Con	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES			
3/30/2018		INSTALLATION OF CONDUIT			
1	FAIRLAND ST	EXCA-725378	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/25/2018		RELAY GAS MAIN		730	877-304-1203
128	GERARD ST	EXCA-804150	National Grid <hr/> National Grid	3 PLATES USED PLATES PINNED & BERMED	MAINTENANCE
EST. COMPLETION DATE		CONSTRUCTION NOTES			PHONE NUMBER:
3/14/2018		GAS LEAK REPAIR			877-304-1203
	MONTROSE ST	EXCA-745447	National Grid <hr/> Feeney Brothers Excavation	1 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES			PHONE NUMBER:
3/25/2018		INSTALLATION OF GAS MAIN			877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ROXBURY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
4 - 104	MORELAND ST	EXCA-725379	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/25/2018		INSTALLATION OF GAS MAIN		2225	877-304-1203
6 - 49	THORNDIKE ST	EXCA-784302	Boston Water & Sewer Commission <hr/> Fed Corp	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/28/2018		INSTALLATION OF SEWER MAIN		877-304-1203	
791	TREMONT ST	EXCA-769503	National Grid <hr/> Feeney Brothers Excavation	3 PLATES USED	PLATES PINNED & BERMED MAINTENANCE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		REPAIR GAS LEAK/FEENEY ON SITE		877-304-1203	
279	WALNUT AV	EXCA-807614	National Grid <hr/> National Grid	2 PLATES USED	PLATES PINNED & BERMED EMERGENCY
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/26/2018		GAS LEAK REPAIR		877-304-1148	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ROXBURY

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
435	WARREN ST	EXCA-807618	National Grid <hr/> National Grid	ONGOING SECTIONS TOPPED TO GRADE	MAINTENANCE
EST. COMPLETION DATE 3/26/2018		<u>CONSTRUCTION NOTES</u> GAS LEAK REPAIR /EMER-790517		PHONE NUMBER: 877-304-1203	
507	WARREN ST	EXCA-805122	Verizon <hr/> Parkside Utility Con	SECURED TO GRADE IN HMA TOP	SERVICE
EST. COMPLETION DATE 3/20/2018		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER: 800-446-8946	
61	WHITING ST	EXCA-745446	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/25/2018		<u>CONSTRUCTION NOTES</u> INSTALLATION OF GAS MAIN		Linear Feet: 400	PHONE NUMBER: 877-304-1203
40 - 130	WINTHROP ST	EXCA-725380	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/25/2018		<u>CONSTRUCTION NOTES</u> RELAY GAS MAIN		Linear Feet: 1470	PHONE NUMBER: 877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

ROXBURY

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
10B TOTAL # OF WORK ZONES:		16	8.70% of Total	TOTAL # OF PLATES:	12 10.53% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH BOSTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
	A ST	EMER-793297	National Grid	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
	AT: GOLD ST		National Grid		
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/7/2018			GAS LEAK REPAIR		877-304-1148
10	ALGER ST	EXCA-795553	Verizon	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
			Parkside Utility Construct		
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/13/2018					800-446-8946
52	ALGER ST	EXCA-795555	Verizon	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
			Parkside Utility Construct		
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/13/2018					800-446-8946
288	ATHENS ST	EXCA-795664	Verizon	ONGOING SECTIONS TOPPED TO GRADE	
			Parkside Utility Construct		
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/13/2018			INSTALLATION OF CONDUIT		800-446-8946

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH BOSTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
294	ATHENS ST	EXCA-803322	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/23/2018		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER: 800-446-8946	
198	D ST	EXCA-795506	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	MAINTENANCE
EST. COMPLETION DATE 3/13/2018		<u>CONSTRUCTION NOTES</u> INSTALLATION OF CONDUIT			
8	DAMRELL ST	EXCA-802842	Lighttower Fiber <hr/> Roscati Construction Co	ONGOING SECTIONS TOPPED TO GRADE	
EST. COMPLETION DATE 3/18/2018		<u>CONSTRUCTION NOTES</u>			
5	DIXFIELD ST	EXCA-798592	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/21/2018		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER: 800-446-8946	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH BOSTON

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
99 - 200	DORCHESTER AV	EXCA-763912	National Grid Feeney Brothers Excavation	4 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		RELAY GAS MAIN		877-304-1203	
474	DORCHESTER AV	EXCA-795509	Verizon Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/13/2018				800-446-8946	
641	DORCHESTER AV	EXCA-795562	Verizon Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/13/2018				800-446-8946	
605	DORCHESTER AV	EXCA-797262	Verizon Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/21/2018				800-446-8946	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH BOSTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
225	DORCHESTER ST	EXCA-800153	Boston Public Works <hr/> Maverick Construction	ONGOING SECTIONS TOPPED TO GRADE	MAINTENANCE
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/9/2018					800-592-2000
699	EAST BROADWAY	EXCA-799630	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/21/2018					800-446-8946
627	EAST SIXTH ST	EXCA-759057	Boston Water & Sewer Commission <hr/> RJV	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/ OR MAIN
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
4/2/2018			WATER RELAY		617-989-7000
510	EAST SIXTH ST	EXCA-802178	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		
3/30/2018			INSTALLATION OF CONDUIT FOR FIOS		

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH BOSTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE CONTRACTOR</u>	EXCAVATION STATUS	PROJECT CATEGORY
702	EAST SIXTH ST	EXCA-802176	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/30/2018		<u>CONSTRUCTION NOTES</u> INSTALLATION OF CONDUIT FOR FIOS			
	FARRAGUT RD	EXCA-803817	Lighttower Fiber Llc <hr/> Phoenix Communications	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
FROM: 63 FARRAGUT RD TO: 121 FARRAGUT RD					
EST. COMPLETION DATE 3/11/2018		<u>CONSTRUCTION NOTES</u>			
176	I ST	EXCA-802174	Verizon <hr/> Parkside Utility Con	SECURED TO GRADE IN HMA TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE 3/30/2018		<u>CONSTRUCTION NOTES</u>			PHONE NUMBER: 800-446-8946
12	LORING ST	EXCA-737980	National Grid <hr/> National Grid	SECURED TO GRADE IN HMA TOP	
EST. COMPLETION DATE 3/22/2018		<u>CONSTRUCTION NOTES</u>			PHONE NUMBER: 877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH BOSTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
65	NORTHERN AV	EXCA-752528	National Grid <hr/> Feeney Brothers Excavation	DOWN IN BINDER AWAITING TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>	Linear Feet: 450	PHONE NUMBER:
3/25/2018			RELAY GAS MAIN		877-304-1203
150	SEAPORT BLVD	EXCA-800586	Eversource Electric <hr/> J Botti	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		
3/18/2018			INSTALLATION OF CONDUIT		
121	SEAPORT BLVD	EXCA-800695	Verizon <hr/> Parkside Utility Construct	NO START	MAINTENANCE
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/18/2018					800-446-8946
269 - 271	SILVER ST	EXCA-798595	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/21/2018					800-446-8946

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH BOSTON

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
77	TUDOR ST	EMER-798163	Boston Water & Sewer Commission BWSC	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/1/2018		HYDRANT REPAIR		617-989-7000	
413	WEST FOURTH	EXCA-797260	Verizon Anderson Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			
3/21/2018					
306	WEST THIRD ST	EXCA-764192	Keash Excavating Keash Excavating	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>			
3/6/2018		EMERGENCY SEWER REPAIR			
05 TOTAL # OF WORK ZONES: 27			14.67% of Total	TOTAL # OF PLATES: 4	3.51% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH DORCHESTER/MATTAPAN

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
1	ASPINWALL ST	EXCA-795652	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/13/2018		INSTALLATION OF CONDUIT		800-446-8946	
32	BOWMAN ST	EXCA-788381	National Grid <hr/> National Grid	SECURED TO GRADE IN HMA TOP	MAINTENANCE
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/21/2018				877-304-1203	
1 - 9999	DAWSON ST	EXCA-706199	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/25/2018		RELAY GAS MAIN		877-304-1203	
1 - 74	DIX ST	EXCA-750160	National Grid <hr/> Feeney Brothers Excavation	SECURED TO GRADE IN HMA TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/24/2018				877-304-1203	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH DORCHESTER/MATTAPAN

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
4 - 69	DRACUT ST	EXCA-750161	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			CONSTRUCTION NOTES	Linear Feet: 1130	PHONE NUMBER:
3/25/2018			RELAY GAS MAIN		877-304-1203
25 - 9999	EDWIN ST	EXCA-706193	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
3/25/2018			RELAY GAS MAIN		877-304-1203
9	FLINT ST	EXCA-800578	Eversource Electric <hr/> Joseph Botti	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
3/16/2018					800-592-2000
43 - 80	FLORIDA ST	EXCA-706198	National Grid <hr/> Feeney Brothers Excavation	3 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE			CONSTRUCTION NOTES		PHONE NUMBER:
3/25/2018			RELAY GAS MAIN		877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH DORCHESTER/MATTAPAN

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
1 - 9999	MALLET ST	EXCA-706195	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		RELAY GAS MAIN		877-304-1203	
160	MOUNTAIN AV	EXCA-800580	Eversource Electric Joseph Botti	SECURED TO GRADE IN HMA TOP	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/16/2018				800-592-2000	
70 - 110	MSGR PATRICK J LYDON WAY	EXCA-704292	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		RELAY GAS MAIN		877-304-1203	
216 - 261	PARK ST	EXCA-704290	National Grid Feeney Brothers Excavation	NO START	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/25/2018		INSTALLATION OF GAS MAIN		750	877-304-1148

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH DORCHESTER/MATTAPAN

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
228 - 232	PARK ST	EXCA-795648	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/13/2018		INSTALLATION OF CONDUIT		800-446-8946	
461	WASHINGTON ST	EXCA-796002	Verizon <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:	
3/21/2018		INSTALLATION OF CONDUIT		800-446-8946	
07 TOTAL # OF WORK ZONES: 14			7.61% of Total	TOTAL # OF PLATES: 3	2.63% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH END/BACK BAY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS		PROJECT CATEGORY
122 - 205	BEACON ST	EXCA-716030	National Grid	4 PLATES USED	PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
FROM: BERKELEY			Feeney Brothers Excavation			
TO: CLARENDON						
EST. COMPLETION DATE	CONSTRUCTION NOTES		Linear Feet:	800	PHONE NUMBER:	
3/25/2018	INSTALLATION OF GAS MAIN AND SERVICES / CREW ONSITE FOR STORM				877-304-1203	
53 - 120	BELVIDERE ST	EXCA-796402	National Grid	4 PLATES USED	PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
FROM: DALTON ST			Feeney Brothers Excavation			
TO: HUNT						
EST. COMPLETION DATE	CONSTRUCTION NOTES		Linear Feet:	750	PHONE NUMBER:	
3/25/2018	RELAY STEEL GAS MAIN / CREW ONSITE FOR STORM				877-304-1203	
20 - 41	BERKELEY ST	EXCA-751490	National Grid	4 PLATES USED	PLATES	NEW CONDUIT AND/OR MAIN
AT: GRAY			Feeney Brothers Excavation			
EST. COMPLETION DATE	CONSTRUCTION NOTES		Linear Feet:	150	PHONE NUMBER:	
3/25/2018	RELAY GAS MAIN & GRAY STREET TIE IN.				877-304-1203	
154	BERKELEY ST	EMER-798165	Boston Water & Sewer Commission	3 PLATES USED	PLATES PINNED & BERMED	EMERGENCY
AT: STUART ST			D'Allessandro			
EST. COMPLETION DATE	CONSTRUCTION NOTES					
3/6/2018	SEWER POINT REPAIR					

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH END/BACK BAY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
645	BOYLSTON ST	OCCU-782543	Eversource Electric Sheerin Const	PLATES BERMED	MAINTENANCE
EST. COMPLETION DATE 3/20/2018		CONSTRUCTION NOTES REROOF SIDEWALK VAULT		PHONE NUMBER: 800-592-2000	
7 - 22	FAIRFIELD ST	EXCA-771062	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
FROM: COMM AV TO: BEACON ST				Linear Feet: 255	PHONE NUMBER: 877-304-1203
EST. COMPLETION DATE 3/25/2018		CONSTRUCTION NOTES RELAY GAS MAIN AND SERVICES			
15 - 58	GRAY ST	EXCA-751493	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
FROM: CLARENDON ST TO: BERKELEY ST				Linear Feet: 600	PHONE NUMBER: 877-304-1203
EST. COMPLETION DATE 3/25/2018		CONSTRUCTION NOTES RELAY GAS MAIN AND 10 SERVICE UPGRADES			
618 - 620	HARRISON	EXCA-806323	VEOLIA VEOLIA	SECURED TO GRADE IN HMA TOP	MAINT
AT: MSRG REYNOLDS					
EST. COMPLETION DATE 3/18/2018		CONSTRUCTION NOTES STEAM VALVE REPAIR AT MANHOLE			

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH END/BACK BAY

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
732	HARRISON AV		Veolia Energy Co Veolia Energy Co	VENTING STACK	EMERGENCY
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/25/2018		LEAK INVESTIGATION PENDING		617 482-8232	
301	MASSACHUSETTS AV	EXCA-795146	Extenet NEECC	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
AT: HUNTINGTON					
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
4/8/2018		INSTALLATION OF CONDUIT HANDHOLD AND BREAKOUT			
205	NEWBURY ST	EXCA-777477	JRF Corp JRF Corp	2 PLATES USED PLATES PINNED & BERMED	SERVICE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/16/2018		INSTALL NEW WATER AND SEWER		617-818-2653	
486 - 523	SHAWMUT AV	EXCA-758726	National Grid Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
FROM: WORCESTER					
TO: MASS AVE.					
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/25/2018		RELAY GAS MAIN AND SERVICE UPGRADES		425	877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH END/BACK BAY

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
13 - 19	STANHOPE ST	EXCA-798726	National Grid MPS	17 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
FROM: BERKELEY ST TO: CLARENDON ST					
EST. COMPLETION DATE	CONSTRUCTION NOTES				
4/5/2018	INSTALLATION OF GAS MAIN				
35	WAREHAM ST	EMER-790550	Eversource Electric Eversource Electric	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE	CONSTRUCTION NOTES			PHONE NUMBER:	
3/4/2018	ELECTRICAL OUTAGE			800-592-2000	
25	WARREN AV	EXCA-	Corbett Excavations Corbett Excavations	ONGOING SECTIONS TOPPED TO GRADE	SERVICE
EST. COMPLETION DATE	CONSTRUCTION NOTES			PHONE NUMBER:	
3/15/2018	INSTALLATION OF FIREPIPE AND SEWER			617-294-4388	
196	WEST CANTON ST	EMER-793295	National Grid National Grid	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
EST. COMPLETION DATE	CONSTRUCTION NOTES			PHONE NUMBER:	
3/7/2018	GAS LEAK REPAIR			877-304-1148	

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

SOUTH END/BACK BAY

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
31 - 103	WORCESTER ST	EXCA-758723	National Grid	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
FROM: SHAWMUT			Feeney Brothers Excavation		
TO: TREMONT					
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>	Linear Feet: 875	PHONE NUMBER:
3/25/2018			RELAY GAS MAIN AND SERVICE UPGRADES		877-304-1203
01C TOTAL # OF WORK ZONES: 17			9.24% of Total	TOTAL # OF PLATES: 34	29.82% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

W ROXBURY/ROSLINDALE

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
	ALBANO ST	EMER-790555	Eversource Electric	ONGOING SECTIONS TOPPED TO GRADE	EMERGENCY
	AT: CLIFTONDALE ST		Eversource Electric		
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/6/2018			DOWNED WIRES		800-592-2000
585	BAKER ST	EXCA-802229	National Grid	ONGOING SECTIONS TOPPED TO GRADE	
			National Grid		
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>		PHONE NUMBER:
3/7/2018					877-304-1203
7 - 79	BRADEEN ST	EXCA-768499	National Grid	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
			Feeney Brothers Excavation		
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>	Linear Feet: 905	PHONE NUMBER:
3/25/2018			INSTALLATION OF NEW GAS MAIN		877-304-1203
1400 - 1475	CENTRE ST	EXCA-736189	National Grid	PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
			Feeney Brothers Excavation		
EST. COMPLETION DATE			<u>CONSTRUCTION NOTES</u>	Linear Feet: 1300	PHONE NUMBER:
3/16/2018			INSTALLATION OF GAS MAIN		877-304-1203

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

W ROXBURY/ROSLINDALE

ADDRESS	STREET	PERMIT #	PERMITTEE CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
1721	CENTRE ST	EXCA-803268	National Grid <hr/> National Grid	SECURED TO GRADE IN HMA TOP	MAINTENANCE
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/30/2018				877-304-1203	
55	CLIFFMONT ST	EXCA-804039	National Grid <hr/> Parkside Utility Construct	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		PHONE NUMBER:	
3/27/2018				877-304-1203	
4 - 70	FAWNBDALE ST	EXCA-768500	National Grid <hr/> Feeney Brothers Excavation	ONGOING SECTIONS TOPPED TO GRADE	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES		Linear Feet:	PHONE NUMBER:
3/25/2018		INSTALLATION OF NEW GAS MAIN		900	877-304-1203
331 - 440	HYDE PARK	EXCA-795877	National Grid <hr/> Feeney Brothers Excavation	9 PLATES USED PLATES PINNED & BERMED	NEW CONDUIT AND/OR MAIN
EST. COMPLETION DATE		CONSTRUCTION NOTES			
4/3/2018		RELAY GAS MAIN			

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

W ROXBURY/ROSLINDALE

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY	
06 TOTAL # OF WORK ZONES:		8	4.35% of Total	TOTAL # OF PLATES:	9	7.89% of Total

**Active Construction Locations:
by Neighborhood**

**Wednesday, March 07,
2018**

**MARK CARDARELLI
SUPERVISOR OF UTILITY COORDINATION AND
COMPLIANCE**

OFFICE #: 617 635 4951

CELL #: 617 840 2249

W ROXBURY/ROSLINDALE

ADDRESS	STREET	PERMIT #	<u>PERMITTEE</u> CONTRACTOR	EXCAVATION STATUS	PROJECT CATEGORY
				TOTAL # OF PLATES:	114