Northeastern EXP

March 17, 2021

Developer: Northeastern Univer Development Impact Project Pl			
General Contractor: Suffolk Co			
Construction Cost: \$218,245,0	00.00 Cc	nstruction Period: 05/202	20 – 03/2023
Construction Monitor: Manuel	Barbosa		
Completion Percentage: 14%			
New BRJP Ordinance Goals:	51% Resident	40% People of Color	12% Female

Project Description:

Location: 815 Columbus Ave., Roxbury, MA

In January 2017, the first building on the Project site was completed, known as the Interdisciplinary Science and Engineering Complex (ISEC). Northeastern now proposes to construct a second building on the Project site: an eight-story, approximately 350,000 gross square foot building containing additional classrooms, laboratories, and a dynamic new makerspace hub.

I. Overall Numerical Compliance Report Run Date: 03/09/21 Includes Work Records from: 06/01/20 - 02/28/21

# Workhours	# Workers	# Contractors	% Residents	% People of Color	% Female
34,882	195	12	23%	34%	6%

II. Numerical Compliance by Major Trades Report Run Date: 03/09/21

Includes Work Records From: 06/01/20 - 02/28/21

Trade	# of Work hours	# of Workers	% Resident	% People of Color	% Female
Laborers	14,382	66	25%	27%	5%
Carpenters	6,966	42	25%	41%	8%
Equipment Operators	6,107	31	6%	21%	2%
Pile Drivers	3,032	13	24%	41%	18%
Iron Workers	2,953	13	43%	65%	4%

III. Numerical Compliance by Major Contractor Report Run Date: 03/09/21

Includes Work Records From: 06/01/20 - 02/28/21

Contractor	# of Work hours	# of Workers	% Resident	% People of Color	% Female
J.L Marshall & Sons	13,684	68	23%	36%	4%
J.L Marshall & Sons emplo	oys Laborers, Cen	nent Finishers, Ca	arpenters, and Equ	ipment Operators.	
J.Derenzo Co.	10,204	33	17%	20%	6%
J.Derenzo Co. employs L	aborers and Equip	oment Operators.			
Allied Pile Driving Inc.	3,749	15	27%	48%	14%
Allied Pile Driving Inc. em	ploys Pile Drivers	and Equipment C	perators.		
Melo's Rodbusters	2,953	13	43%	65%	4%
Melo's Rodbusters employ	vs Iron workers.				
Liberty Construction	2,218	32	19%	22%	0%
Liberty Construction emplo	oys Carpenters, La	aborers, and Tape	ers.		1

BRJP Highlights and Concerns:

- 35 Boston residents have been reported. 35 (100%) have been successfully verified.
- The current payroll submission time is 6 days. Payrolls that are submitted on time help monitor the project in a timely manner.
- Northeastern EXP is at 12% complete.
- Corrective action meeting has been scheduled for the following subs J.Derenzo and J.L Marshall to come up with a plan of action during and future projects.
- Liberty Construction submitted letter providing timeline on work schedule and plan moving forward towards their ramp up.
- With the most hours worked, the Laborers Trade for Boston Residency is at 25% and Female at 4%. Improvements have to be made in this area for project to be successful.
- Goals for the 50% BEC meeting would be to improve Boston Residency and Female participation numbers during the ramp up of work.
- EXP is undertaking several initiatives to utilize this Project as an opportunity to involve and enrich the impacted community and the City of Boston. These efforts include:
 - Engaging YouthBuild to perform construction work on the Project.
 - Construction support for a new YouthBuild training facility.
 - Seeking participation on Madison Park Technical High School's Employer's Panel.
 - Employment and training of a Madison Park Technical High School student.
 - Community OSHA 10 Training.
 - Expanding the "Walk-on" Applicant Referral Program

RECOMMENDATIONS:

- Boston Residency needs to improve for the Carpenters and Laborers trade. Have all subcontractors fill out their work force documentation forms seeking to achieve employment standards. This shows us that subs are engaging with their union halls to actively diverse core crew.
- Invite business agents to upcoming pre-construction meetings to ensure sub-contractors are being pro-active in reaching employment standards prior to mobilizing on site.
- Continue to encourage subcontractors deficient in any category, to take steps to make improvements by providing information about pre-apprenticeship programs, such as Building Pathways and Youth Build.
- Please continue to make sure Boston Residents are verified prior to starting on site.
- Continue Exceptional efforts providing documentation for best faith efforts and timely payroll submissions.

Enforcement of 7 Compliance Efforts (Compliance Determination Rubric is attached)

- Pre-construction meeting (failure to attend) in compliance
- Weekly payroll submission (late submittals) in compliance
- Corrective Action meeting (failure to attend) in compliance
- Boston Employment Commission Meeting (failure to attend) in compliance
- Providing communications/confirmations in compliance
- Jobs Bank Referral(s) in compliance
- Boston Resident Verifications in compliance

ATTACHMENTS:

- PROJECT STATISTICAL REPORT by trade
- PROJECT STATISTICAL REPORT by contractor
- HISTORY REPORT FOR TOP 5 CONTRACTORS
 - J. L. Marshall & Sons
 - o J. Derenzo Co.
 - Allied Pile Driving Inc.
 - Melo's Rodbusters
 - Liberty Construction
- SUBCONTRACTOR CORRECTIVE ACTION & EFFORTS