



CLIFFORD PLAYGROUND CONSTRUCTION UPDATE SEPTEMBER, 2025

Thank you for your continued interest in Clifford Park!



Field fence and backstop installation has begun

CONSTRUCTION SINCE JULY:

- Utility and drainage work continues, with drainage approximately 85% complete
- Field fencing and backstop work has begun to be installed
- Field lighting has been installed
- The playground area has been prepared for play equipment installation

WORK TO ANTICIPATE IN THE COMING WEEKS:

- **Playground equipment installation will begin over the coming weeks!**
- Continuation of field fencing installation
- Additional utility work
- Pedestrian light pole foundations will be installed
- Base material for field will be installed

CONSTRUCTION TIMELINE:

Please note, all estimated construction timelines are weather and permit dependent, and being shared as an attempt to get the most up to date information to the community. Updates will be provided if proposed schedules change.

- We anticipate construction to be approximately 12 months.
- As the project progresses, we will be able to provide more detailed schedules.

SITE PHOTOS



Drainage/ utility and field lighting



Curb wall and field fencing

THIS IS A BOSTON RESIDENTS JOBS POLICY PROJECT:

For employment opportunities, call Argus Construction at (781) 275-7417

PLEASE VISIT THESE NEARBY PARKS DURING THIS CLOSURE:

Edna Bynoe Playground (50 Orchard Park Street)

Ramsay Park (1999 Ball Street)

Mary Hannon Playground (621 Dudley Street)

Mt. Pleasant Play Area (30 Mt. Pleasant Street)

OTHER ITEMS:

Please use 311 to document non-emergency issues relating to park use, and 911 for emergency situations relating to public safety.

Lauren Bryant, Project Manager Lauren.Bryant@boston.gov

Project Website: boston.gov/clifford-playground