



CLIFFORD PLAYGROUND CONSTRUCTION UPDATE AUGUST 18, 2026

Thank you for your continued interest in Clifford Park.

We are getting so close to opening the park and we can't wait to share it with you!!
Weather permitting, **the full park should be re-opening by the 3rd week of September!**

SINCE THE LAST UPDATE: Work that has been completed

- One tennis court base court asphalt installed
- Site furnishings have started to be installed
- Basketball court posts have been installed
- Bankshot posts have been installed
- Concrete in the plaza area has begun to be poured
- Shade structure for basketball player benches have been installed
- Porous pavement installation has been completed

OVER THE NEXT MONTH: What you should expect to see

- More concrete paving, especially in the plaza area
- Top course of asphalt for basketball courts and one tennis court
- Installation of second planter curb
- Finish wooden bollards surrounding the park
- Additional site furnishing installation
- Electrical wiring
- Additional tree planting
- Final fence installation



Shaded field dugout/ spectator shade shelter with seating



Shaded player seating at basketball court



Porous paving/ site furnishings at playground



Asphalt paving and fence poles at basketball courts

CONSTRUCTION TIMELINE:

- The playground is open.
- The field is open for summer sports center use and will fully open to the public when the remainder of the park is complete
- The remainder of the park is scheduled to be completed the second or third week of September.

OTHER ITEMS:

Please use 311 to document non-emergency issues relating to park use, and 911 for emergency situations relating to public safety.

Lauren Bryant, Project Manager Lauren.Bryant@boston.gov

Project Website: boston.gov/clifford-playground